


BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF SEPT. 25- Oct.01, 2017

Turned around in route (no fire) / Citizen Complaint/Explosion/ other	1
Fires (Structure & Vehicle)	4
Rescue & Emergency Medical Services	73
Medical Involving Homeless Persons	6
Hazardous Conditions	3
Service Call;	2
Good Intent Call:	21
Special Incident Type	0
Fire Alarm Calls; Active, Malfunction	9
Total	<u>119</u>



Criminal Intelligence Unit

T. (228) 702-3160 T. (228) 702-3122 T. (228) 702-1276 F. (228) 702-3179 ciu@biloxi.ms.us



Police Chief John B. Miller


170 Porter Avenue Biloxi, Mississippi 39533 Office: 228.435.6100 Fax: 228.374.1922 www.biloxi.ms.us


DATE: October 2, 2017

RE: Biloxi Police activity for Sep 25-1 Oct, 2017

TOTAL CALLS FOR SERVICE	2,151
TOTAL INCIDENT REPORTS (Case Numbers)	314
TOTAL OFFENSES (Violations/Reports)	228
TOTAL ARRESTS	127

Calls excluded from call type charts were: Checking Building – 66; Extra Patrol – 648; Suspicious Circumstances – 122; Traffic Stops – 287; and Walk & Talk – 100. Additional details may be viewed at http://www.crimemapping.com/map/ms/biloxi.







DATE: October 2, 2017

COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Sept. 25 - Oct 1, 2017

Building permits issued	64
Construction Valuation of permits issued	\$1,237,100
Building inspections performed	7,351
Business licenses	5
Renewals	217
Charter Boats	
Peddler's licenses	
Certificates of occupancy issued	3
Code enforcement cases opened	148
Code enforcement cases resolved	53

Last week in Community Development, a build-out permit was issued to Hard Rock Casino Resort to renovate the former Starbucks tenant space into a Dunkin Donuts. Building permits were also issued for five new single family houses.

A temporary certificate of occupancy was issued to the South Port Line Restaurant located at 647 Howard Avenue. The newly renovated restaurant is scheduled to open tomorrow (Tuesday, Oct. 3), and the new Goodwill Select Store located in Edgewater Village is scheduled to open on Wednesday.

Engineering DepartmentChristy LeBatard, P.E.
Director of Engineering



214-A Delauney Street P. O. Box 429 Biloxi, Mississippi 39533 Office: 228.435.6265 Fax: 228.435.6179 www.biloxi.ms.us

Engineering Department Weekly Update October 2, 2017

Railroad sign installation is complete, contractor working on punchlist

Cityworks -

- P&R training was scheduled last week
- CD is working on inputting their data then training can start
- Fire Department training is complete

Census Address Points – 75% complete

Paving of Holly Hills & Carolwood pending PO approval

Dispatch moisture issue

Projects (updates in bold)

- Amtrak rail platform grant Continuing assisting Southern Rail Commission with grant application and s.
- Bent Oaks pipe lining is complete, replacing fences and sod starts next
- Canaan Fishing Dock Improvements Seymour contract approved by council
- Clearview Drainage Received PO, scheduling start date with contractor
- CSX Crossing Closure NS contract awarded to begin preliminary work; working with MDOT to get a contract for the money we received from GRPC
- Dredging Finished Canaan, working at Point Cadet
- Ellzey Place II continuing with storm drain installation, water & sewer 95% done
- Ellzey Place III design contract awarded, Rumsey Engineering given ok to proceed

- Emerald Lake Subdivision (Hudson Krohn Rd.) Utility installation complete;
 water line still to be testing; working on grading, digging pond, waiting for road base to set to install asphalt
- Excursion Pier J.E. Borries given NTP date Oct. 1st.
- Fire Station No. 7 design 50% working out issues with the signal
- Fire Station No. 10 design pending survey, survey pending removal of debris by Public Works
- Hiller Park Shoreline Erosion supporting DMR in their application for a grant to install a living shoreline along Hiller Park to help with ongoing bank erosion.
- Holly Bluff finishing punchlist
- Howard Avenue –working toward 50% design; getting PO for survey for maps & deeds for ROW; 4 way intersection for MLK/Howard/Dukate; need location of old bricks so we can see how many there are;
- Lighthouse Parking Lot project under construction, contractor has cleaned site and demobilized for Cruising, the parking lot will be open for entire week
- Jordan Subdivision (Old Hwy 78) Utility installation complete; waiting for road base to set
- Kayleigh Cove Sewer asphalt complete, waiting for striping; working with contractor to get price for sidewalk
- Keesler Gate Outside ready to begin parcel acquisition
- Keesler Gate Inside design work approximately 50% complete
- Ohr O'Keefe Fire Damage Repairs construction on-going; \$650 for kitchen equipment to be cleaned and repaired
- Popps Ferry Extension preparing maps & deeds for property acquisition; talking to Coliseum about contributing funds for project
- Pedestrian Crosswalk @ MGM MDOT planning to advertise end of Sept. and receive bids end of October
- Pedestrian Crosswalk @ Harbor have PO for survey
- Point to Palace Boardwalk survey being finalized

- Police Substation Fence under construction expected completion date end of Oct.
- Police Exterior under construction; expected completion date Nov. 17th
- Popps Ferry Bridge Submarine Cable received MDOT authority to advertise
- Popps Ferry Causeway construction continuing; adding the following work sidewalk to Cambridge Drive, additional solar lights, fishing cleaning stations, bait tanks at bait shop, kayak racks at bait shop, additional educational signs and components, upgrade walking trail materials to flexipave; trying to fit in additional parking but looking like there's not enough room; any work at the boat ramp was denied because it wasn't in original scope and there are not permits covering that area
- Rock Creek Subdivision Phase II final walkthrough this week, still have to cut lot lines to get drainage off of adjacent properties
- Small Craft Boat Launch NTP for Nov. 1st
- Snyder Center Roof can't verify location of leaks, until then leery about getting a bid, roof may still be under warranty if Mandals can see it when its looking
- Tennis Court Repairs pending purchase order
- West Biloxi Boardwalk advertising for bids this week, bid opening early Nov.
- Wetzel Subdivision One lot left to grade
- Woolmarket Master Plan Expect final plan by end of October for our review
- Woolmarket Drainage ready to start easement acquisition, started the environmental process
- Woolmarket water line on the shelf for now