




BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF MAY JUNE 04-10, 2018

<i>Turned around in route (no fire) / Citizen Complaint/Explosion/ other</i>	0
<i>Fires (Structure & Vehicle)</i>	2
<i>Rescue & Emergency Medical Services</i>	111
<i>Medical Involving Homeless Persons</i>	4
<i>Hazardous Conditions</i>	2
<i>Service Call;</i>	22
<i>Good Intent Call:</i>	11
<i>Special Incident Type</i>	0
<i>Fire Alarm Calls; Active, Malfunction</i>	13
Total	<u>165</u>

WEEKLY COUNT OF INCIDENT TYPE



Criminal Intelligence Unit

T. (228) 702-3122
 T. (228) 702-1276
 T. (228) 702-3113
 F. (228) 702-3179
 ciu@biloxi.ms.us



**Police Chief
 John B. Miller**

170 Porter Avenue
 Biloxi, Mississippi 39533
 Office: 228.435.6100
 Fax: 228.374.1922
 www.biloxi.ms.us


DATE: June 11, 2018

RE: Biloxi Police activity for June 4-10, 2018


TOTAL CALLS FOR SERVICE	2,122
TOTAL INCIDENT REPORTS (Case Numbers)	278
TOTAL OFFENSES (Violations/Reports)	224
TOTAL ARRESTS	116

Calls excluded from call type charts were: Checking Building – 49; Extra Patrol – 830; Suspicious Circumstances – 114; Traffic Stops – 154; and Walk & Talk – 65. Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.

TOP 20 CALL TYPES BY DESCRIPTION



OFFENSES BY CRIME CATEGORY





DATE: June 11, 2018

COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR June 4 – 10, 2018

Building permits issued	76
Construction Valuation of permits issued	\$1,326,272
Building inspections performed	124
Business licenses	6
Renewals	5
Charter Boats	
Peddler's licenses	
Certificates of occupancy issued	8
Code enforcement cases opened	87
Code enforcement cases resolved	286

Engineering Department

Christy LeBatard, P.E.
Director of Engineering



214-A Delauney Street
P. O. Box 429
Biloxi, Mississippi 39533
Office: 228.435.6265
Fax: 228.435.6179
www.biloxi.ms.us

Engineering Department Weekly Update

June 11, 2018
(updates in bold)

GRPC Call for Projects

- Woolmarket Road Sidewalk from Lorraine to Old Hwy 67
- Cedar Lake Bridge
- Medical Park Dr. Sidewalk
- Main Street

Cemetary Project – Surveying is underway

Pavement Assessment Project – Received preliminary report, have to review results for any comments

Hurricane Nate

- **Lighthouse Pier Repairs** – JE Borries \$140K; NTP 6/6/2018; completion date on 7/21/2018; *material should be here by the end of the week; contractor is going to rush this job to try to get the pier open by July 4th*
- **Ice Wharf, Coliseum and Oak St. Pier Repairs** – JE Borries \$23K; NTP 6/6/2018; completion date 7/21/2018; *material should be here by the end of the week*

Projects

- Amtrak rail platform grant – Continuing assisting Southern Rail Commission with grant application
- Bayview Avenue Boardwalk – Waiting for cost estimate from Power Co to make a decision on how to address electrical.
- Belle La Vie Parkway – Pending design contract for increment 1A; met with Tully Rhodes on 6/1/2018 to request proposal
- **Canaan Fishing Dock Improvements** – *permit application submitted to DMR last week*

- CSX Crossing Closure (MDOT Funded) – Neel-Schaffer beginning work
- CSX Crossing Closure (CDBG Funded) – Have applied for the permit to survey on CSX ROW
- **Dredging** – Finished Canaan, Point Cadet, Hiller Park, and Mercedes now; *contractor moved on to North Haven; still coordinating Oak St. Pier debris removal costs with Borries*
- **East Biloxi Public Access & Living Shoreline** – Task D (South of Bridge to Small Craft) and Task E (North of Bridge to Palace); *Bids open July 11th*
- East Biloxi Boardwalk (Small Craft to Kuhn St.) – BMA performing structural analysis
- Ellzey Place II – Lane Construction was expected to be completed in May, need to get a status update from him.
- Ellzey Place III – Design 75% complete, submitted to GRPC for TIP funding
- **Fire Station No. 7** – *Construction start date pending final loan/lease paperwork which was approved by council on June 5th*
- **Fire Station No. 10** – *Received bids on May 30th; bids under review*
- **Howard Avenue** – Gulf Breeze Landscaping NTP 4/9/2018; Completion 10/6/2018; *water installation complete from Reynoir to Ohr, storm drain to be complete by end of June; road grading and limestone in 1st block to begin this week with Reynoir to Ohr open to traffic*
- Keesler Gate Outside – Parcel acquisition underway
- **Keesler Gate Inside** – Awarded to Necaise Brothers Const. \$4.8 million on 4/24, NTP 5/21/2018; 540 Calendar Days; Completion Date 11/12/2019; *contractor working on his approvals and certifications to work on Keesler; should have a schedule from contractor this week*
- Keesler Privatization – Pending final decision Oct – Dec 2018
- Point Cadet Marina Improvements (West) #1024 – Old Task “A” & “C”; currently on hold
- **Popps Ferry Extension** – preparing maps & deeds for property acquisition; talking to Coliseum about contributing funds for project; *trying to schedule the MDOT ROW kickoff meeting for the week of June 18th*

- Pedestrian Crosswalk @ MGM – Malouf Construction; Completion Date 12/30/2018;
- Pedestrian Crosswalk @ Harbor – 75% design complete, planning for end of June bid advertisement with beginning of August bid opening
- Public Excursion Pier South of Pine/Cedar #1030 – Old Task “B”
- Public Safety Center & Donal Snyder Center Roof Leaks – Dale Partners doing assessment of buildings
- **Popps Ferry Bridge Submarine Cable** – Contract documents were returned 6/1/2018, *preconstruction meeting schedule for June 21st, will have start date after that meeting*
- Popps Ferry Bridge & Approaches – pending EA approval
- **Popps Ferry Causeway** – Completion date 6/27/2018; *change order for trees approved by Council, need MDEQ approval; moving forward with additional paving, gate, and security cameras*
- Post Office Build-out – Project ready to bid
- Saenger Theater Phase I Fly Tower – Currently under design, planning to advertise for construction by the end of the year
- Saenger Theater Phase II Exterior walls, roof, HVAC and canopy – design started but on hold until Phase I complete; planning to advertise for construction by Summer 2019
- Saenger Theater Phase III Interior – start design in summer 2019, bid for construction by beginning of 2020
- Smith Subdivision (north corner of Woolmarket Rd. & Old Hwy 67) – Started clearing and grubbing
- West Biloxi Boardwalk Phase 1A - CM Combs; NTP 1/22/2018; completion 7/16/2018; currently 75% complete;
- West Biloxi Boardwalk Phase 1B – Issue Buzzy Bolton authorization to proceed with design
- Woolmarket Master Plan – Have final draft

- Woolmarket Rd. East Drainage – Working on getting easements; right now estimated at 45 easements needed
- Woolmarket Rd. East (Larkin) water line – DNA Underground; NTP 4/23/18; completion date 2/17/2019; work is progressing quickly, about 90% of the waterline is installed in the Larkin Subdivision area.