



## Popp's Ferry Road Widening

### Phase 2B

\$3.7 million

Jam Lane to Margaret Sherry library. This phase will have five lanes from Jam Lane and, as roadway approaches library, it will transition to three lanes with outside turning lanes as needed. Will also feature sidewalks on each side of roadway and new street lighting.

### Phase 2A

\$3.5 million

Margaret Sherry library to causeway. This phase will have three lanes, with outside turning lanes as needed, before transitioning to two lanes at the causeway. Will also feature sidewalks on each side of the roadway and new street lighting.



Nov. 10, 2003

Dear Popp's Ferry Road  
area resident:

I'm writing to update you on  
the project to widen Popp's Ferry Road  
and to thank you for the many positive  
comments that we've received.

As you may know, the current project has two phases: Phase 2A, which is from the causeway to the Margaret Sherry Library, and Phase 2B, which is from the library to Jam Lane. Both phases are on schedule at this point, with work scheduled to be completed by November 2004.

Between the two phases, we have about \$7.2 million in construction underway at the moment.

Our next big challenge will be installing storm drains down both sides of the roadway. In the next couple of months, you'll experience some traffic lane shifts as storm drain lines are installed across the entire width of Popp's Ferry. In these areas, traffic will be shifted as we install lines on half of the roadway.

Most of you who travel Popp's Ferry Road have noticed that the traffic lanes today are either as wide or wider than they were before we began construction. This means that traffic has been able to flow smoothly, with minimal delays. In fact, some motorists are traveling too quickly. Please remember that this is a construction zone and you should use extra caution, and, as always, obey the posted speed limit.

Meantime, if problems or questions arise during this project, feel free to contact the project manager, Todd Bradford of W.G. Yates Construction Co. at 374-6011 or via e-mail at [tbradford@wgyates.com](mailto:tbradford>wgyates.com) or Yates's on-site superintendent, J.W. Ford at 348-2163.

I appreciate your continued patience and cooperation, and we're going to do everything we can to keep this project on schedule and minimize the inconvenience.

Sincerely,

A.J. Holloway  
Mayor

*City Council*

George Lawrence • Eric Dickey • Jim Compton • Charles T. Harrison, Jr.  
Mike Fitzpatrick • Tom Wall • David Fayard



P.O. Box 429  
Biloxi, MS 39533

*Are you in the loop?*  
Sign up at <http://biloxi.ms.us>